

# Grid Supply Point Summary Sheet

UK Power Networks - EPN – July 2022

## Appendix G Summary

Please note that the information provided here is correct as of the date and time uploaded. Responses are updated on a monthly basis and are intended to be indicative only.

Grid Supply Point	Part 1 (MW)	Part 2 (MW)	Part 3 (MW)	Part 4 (MW)	Part 5 (MW)	Total Aggregated Developer Capacity (MW)	Connection Asset Reverse Power Limits (MVA)	Fault Level headroom (kA)	Appendix G date
Amersham	26.5	118.0	0	99	45.5	289	480	1.21	July 2022 <sup>Note 3</sup>
Braintree	25.4	277.1	0	0	TBA	202.98	240	TBA	July 2022 <sup>Note 1</sup>
Bramford	641.8	483.9	0	961.7	TBA	1762.8	720	TBA	July 2022 <sup>Note 2</sup>
Burwell	235.3	160.2	0	500.7	TBA	738.0	480	TBA	July 2022
Eaton Socon	207	53.2	0	682.5	TBA	557.3	240	TBA	July 2022 <sup>Note 2</sup>
Elstree	26.9	240.8	0	0	23.3	291.0	360	3.0	July 2022
Norwich Main	1026.2	92.2	0	228.6	TBA	1450.9	720	1.3	July 2022 <sup>Note 3</sup>
Pelham	148.2	361.9	0	351.1	TBA	756.0	240	TBA	July 2022 <sup>Note 1&amp;3</sup>
Rayleigh	155.2	556.3	0	551.9	TBA	897.75	720	TBA	July 2022 <sup>Note 1</sup>
Rye House	27.0	314.8	0	0	TBA	199.8	240	TBA	July 2022
Sundon	182.1	542.1	0	404.2	TBA	907.2	480	TBA	July 2022 <sup>Note 1</sup>
Tilbury SGT 1&7 / 2&8	112.4	418.0	0	0	TBA / 12	469.3	240 / 240	TBA	July 2022 <sup>Note 2</sup>
Tottenham	94.7	73.1	0	0	46.9	214.7	420	2.97	July 2022
Walpole	TBA	TBA	0	TBA	TBA	TBA	TBA	TBA	July 2022 <sup>Note 1 &amp; 3</sup>
Warley	48.2	404.2	0	0	0.1	452.5	240	2.7	July 2022 <sup>Note 1</sup>
Watford South	2.2	2	0	0	115.3	119.5	420	3.3	July 2022
West Thurrock	21.5	49.9	0	0	TBA	TBA	TBA	TBA	July 2022 <sup>Note 2</sup>
Wymondley	231.8	138.6	0	241.3	TBA	591.7	480	TBA	July 2022 <sup>Note 1&amp;3</sup>

Note 1 - Connections at this GSP are subject to Project Progression or Modification Application submission as the Materiality Headroom and/or Fault Level Headroom has been exceeded.

Note 2 - Project progression currently in progress. See PP Summary Sheet below.

Note 3 - Project Progression currently in progress. Ongoing negotiations with NG.

# Grid Supply Point Summary Sheet

UK Power Networks - EPN – July 2022



**Part 1 - Existing Embedded Power Stations** connected to the Distribution System

**Part 2 - Developer Capacity** for Relevant Embedded Power Stations connected and to be connected to the Distribution System where Site Specific Requirements (as specified in Clause 11 of the Bilateral Connection Agreement) shall apply.

**Part 3 - Developer Capacity subject to Interim Restrictions on Availability** (as specified in Clause 12 of the Bilateral Connection Agreement), the Site Specific Requirements (as specified in Clause 11 of the Bilateral Connection Agreement) and the requirements of Appendix D shall apply.

**Part 4 - Developer Capacity for Relevant Embedded Power Stations to be connected** to the Distribution System following completion of works (as specified in the Construction Agreement) and Site Specific Requirements (as specified in Clause 11 of the Bilateral Connection Agreement) shall apply.

**Part 5 - Materiality & Wider System Limits**

# Grid Supply Point Summary Sheet

UK Power Networks - EPN – July 2022



## Project Progression Summary

Please note that the information provided here is correct as of the date and time uploaded. Responses are updated on a monthly basis and are intended to be indicative only.

Grid Supply Point	Status	Action owner	UKPN Expected submission	Technical competence notification	Offer received / expected	Offer expiry	Earliest connection date	Cancellation charges	New Project Progression required
Amersham	Offer under review	NGESO		Yes	27/05/2022	27/08/2022	30/06/2023	Yes	Yes
Braintree	In Preparation	UKPN	30/09/2022	N/A	N/A	N/A	N/A	N/A	Yes
Bramford	Submitted	NGESO		Yes	11/10/2022	11/01/2023	31/12/2028	N/A	N/A
Brimsgate	In Preparation	UKPN	30/10/2022	N/A	N/A	N/A	N/A	N/A	Yes
Burwell	Submitted	NGESO		Yes	15/09/2022	15/12/2022	31/10/2028	N/A	N/A
Eaton Socon	Submitted	NGESO		Yes	11/10/2022	11/01/2023	31/10/2028	N/A	N/A
Elstree	Not required	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Norwich Main	Offer under review	UKPN		N/A	03/05/2022	03/08/2022	31/10/2030	Yes	N/A
Pelham	Offer under review	NGESO		N/A	14/12/2021	TBA	31/12/2028	Yes	Yes
Rayleigh	In Preparation	UKPN	30/10/2022	N/A	01/04/2022	N/A	31/12/2028	Yes	Yes
Rye House	Submitted	NGESO		Yes	17/09/2022	17/12/2022	N/A	N/A	N/A
Sundon	Offer under review	UKPN		Yes	17/05/2022	17/08/2022	30/10/2031	Yes	N/A
Tilbury SGT 1&7 / 2&8	Submitted	NGESO		Yes	24/09/2022	24/12/2022	N/A	N/A	N/A
Tottenham	Not required	N/A	N/A		N/A	N/A	N/A	N/A	N/A
Walpole	Offer under review	UKPN		Yes	23/06/2022	23/09/2022	N/A	N/A	N/A
Warley	In Preparation	UKPN	30/10/2022	N/A	15/03/2022	N/A	N/A	N/A	Yes
Watford South	Not required	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
West Thurrock	Submitted	NGESO		Yes	04/08/2022	02/11/2022	N/A	N/A	N/A
Wymondley	Offer under review	NGESO		Yes	14/12/2021	TBA	31/12/2028	Yes	Yes