

# Grid Supply Point Summary Sheet

UK Power Networks – EPN - August 2021

## Appendix G Summary

Please note that the information provided here is correct as of the date and time uploaded. Responses are updated on a monthly basis and are intended to be indicative only.

Grid Supply Point	Part 1 (MW)	Part 2 (MW)	Part 3 (MW)	Part 4 (MW)	Part 5 (MW)	Total Aggregated Developer Capacity (MW)	Connection Asset Reverse Power Limits (MVA)	Fault Level headroom (kA)	Appendix G date
Amersham	13.2	200.8	0	0	TBA	128	240	TBA	August 2021 <sup>Note 1</sup>
Braintree	25.4	177.6	0	0	36.1	239.1	240	1.53	August 2021
Bramford	640.9	1209.2	0	0	TBA	1135	720	TBA	August 2021 <sup>Note 1&amp;5</sup>
Burwell	235.3	570.9	0	0	TBA	367.2	240	TBA	August 2021 <sup>Note 1&amp;3</sup>
Eaton Socon	207	520.9	0	0	TBA	285.7	240	TBA	August 2021 <sup>Note 1&amp;4</sup>
Elstree	26.9	254.1	0	0	10	291.0	360	2.74	August 2021
Norwich Main	1025.2	313.6	0	0	TBA	1117.9	720	TBA	August 2021 <sup>Note 1</sup>
Pelham	148.2	624.4	0	0	TBA	602.86	240	TBA	August 2021 <sup>Note 2</sup>
Rayleigh	140.2	796.7	0	0	TBA	770.6	480	TBA	August 2021 <sup>Note 1</sup>
Rye House	27.0	267.8	0	0	TBA	199.8	240	TBA	August 2021 <sup>Note 1</sup>
Sundon	182.1	779.3	0	0	TBA	790.4	480	TBA	August 2021 <sup>Note 3</sup>
Tilbury SGT 1&7 / 2&8	112.4	318.1	0	0	41 / 12	469.3	240 / 240	TBA	August 2021
Tottenham	94.7	73.1	0	0	46.9	214.7	420	2.97	August 2021
Walpole	1312.2	737.7	0	0	TBA	TBA	TBA	TBA	August 2021
Warley	48.2	328.3	0	0	31.1	407.6	240	2.29	August 2021 <sup>Note 2</sup>
Watford South	2.2	2	0	0	115.3	119.5	420	3.3	August 2021
West Thurrock	21.5	49.9	0	0	TBA	TBA	TBA	TBA	August 2021 <sup>Note 1</sup>
Wymondley	227.8	358.8	0	0	TBA	465.32	240	TBA	August 2021 <sup>Note 2</sup>

Note 1 -Connections at this GSP are subject to Project Progression or Modification Application submission as the Materiality Headroom and/or Fault Level Headroom has been exceeded.

Note 2 - Project progression currently in progress.

Note 3 – Project Progression currently in progress. Ongoing negotiations with NG regarding further capacity.

Note 4 – Project Progression currently in progress, expected August 2021

Note 5 - Project Progression currently in progress, expected September 2021

# Grid Supply Point Summary Sheet

UK Power Networks – EPN - August 2021



**Part 1 – Existing Embedded Power Stations** connected to the Distribution System

**Part 2 – Developer Capacity** for Relevant Embedded Power Stations connected and to be connected to the Distribution System where Site Specific Requirements (as specified in Clause 11 of the Bilateral Connection Agreement) shall apply.

**Part 3 – Developer Capacity subject to Interim Restrictions on Availability** (as specified in Clause 12 of the Bilateral Connection Agreement), the Site Specific Requirements (as specified in Clause 11 of the Bilateral Connection Agreement) and the requirements of Appendix D shall apply.

**Part 4 – Developer Capacity for Relevant Embedded Power Stations to be connected** to the Distribution System following completion of works (as specified in the Construction Agreement) and Site Specific Requirements (as specified in Clause 11 of the Bilateral Connection Agreement) shall apply.

**Part 5 - Materiality & Wider System Limits**